

NATIONAL VENDORS FACTORY INSPECTION RECORD FOR CAFÉ 7 AND EXECUTIVE

Part No. 6841082
Sheet 1 of 2

ACCEPTED	REJECTED	MACHINE SERIAL NUMBER..... ORDER NUMBER DOOR PCB S/N CABINET PCB S/N	DESTINATION COUNTRY (US, CAN, UK, FR, GER, etc.) SOFTWARE VERSION INSTALLED COIN VALIDATOR S/N
		TEST AND INSPECTION TO BE IN ACCORDANCE WITH: Factory Test Procedure 6841081	
NOTE: A mark in both columns shows that the item was rejected, repaired, re-inspected and found to be acceptable.			

		PRE CHECK
	1	Grounding continuity test (ref. test procedure QA. 10.016.002)
	2	Dielectric strength test (ref. test procedure QA. 10.016.002)
		FINAL TEST
	1	Machine power is 1100 to 1200 watts for 115 VAC machine (optional).
	2	All connectors on cabinet PCB are tight.
	3	Coin unit attached securely and harnesses routed properly (optional).
	4	Cabinet exhaust fan is operating.
	5	Whippers are fully seated and properly configured.
	6	Configuration code entered.
	7	Tank heating element is on, or temperature is at 202° F.
	8	Bag assembly installed.
	9	Coin return button works freely (optional).
	10	Door filler & coin cup cover plates installed for NO COIN OPTION (OPTIONAL).
	11	Door harness routed correctly.
	12	Insulation is securely adhered to water tank.
	13	Tank overflow hose drains into drain tray.
	14	Top lid operates smoothly.
	15	No physical damage or paint flaws on door and cabinet.
	16	Point of purchase display is straight and smooth (optional).
	17	Both keypad and drink selection overlays are straight and smooth.
	18	Coin cup door operates freely (optional).
	19	Cup platform returns home freely when slowly released.
	20	Tape in canister feet slots - 6 places.
	21	Labels installed except door and coin mech (see label drawings).
	22	Tank temperature is at least 200° F.
	23	Keys 1 thru 0 operate and are displayed.
	24	All display segments light up.
	25	Displays <i>IN. 123</i> , tray float and filter paper (optional) switches operate.
	26	Brewer test: standby position (<i>OPEN-2</i>), clamped (<i>CLAMP1-</i>), return to standby (optional).
	27	All whippers run.
	28	All canister motors run.
	29	All water valves adjusted.
	30	\$1.00 credit is displayed (optional).
	31	Correct number of each coin returned and credit is 0 (optional).
	32	No machine errors.
	33	Canisters operate properly, brewer does not leak (optional), filter paper advances with no binding and is straight (optional).
	34	Water tank empty and drain tubing pinch clamp closed.
	35	Floor liner is clean and waste bucket is installed.

**NATIONAL VENDORS
FACTORY INSPECTION RECORD FOR CAFÉ 7 AND EXECUTIVE**

Part No. 6841082
Sheet 2 of 2

ACCEPTED	REJECTED		
↓	↓	TEST AND INSPECTION TO BE IN ACCORDANCE WITH:	Factory Test Procedure 68441081
		FINAL TEST (CONTINUED)	
		36 Money box in place and easily removed (optional).	
		37 Canister chutes installed.	
		38 Serial numbers installed on door and coin mech (optional).	
		TESTED BY _____ CLOCK NO. _____ DATE _____	

		PRE-PACKING
		1 Clean inside of merchandiser - remove all debris, loose screws, etc.
		2 Install plastic miscellaneous components bag (containing manuals, price label rolls, etc.).
		3 Tape coin box.
		4 Tape protective packing on monetary frame and upper right door.
		5 Post card taped in place.
		6 Insert door leg hole plug.
		7 Install shipping bag over machine (when required).
		8 Pre packing complete.
		PACKING
		1 Door and cabinet colors match.
		2 Door opens and closes, lock operates smoothly.
		3 Filter paper, water filter (optional), and waste pail installed.
		4 Keys taped to top of drain tray.
		5 Packing complete.
		TESTED BY _____ CLOCK NO. _____ DATE _____