

NATIONAL VENDORS FACTORY INSPECTION RECORD

ACCEPTED ↓	REJECTED ↓	MODEL _____ SERIAL NO. _____ CONTROL NO. _____ INSPECTION DATE: _____	CHANGER NO. & MODEL _____ VALIDATOR NO. & MODEL _____ CARD READER NO. & MODEL _____ CUSTOMER _____ ADDRESS _____
---------------	---------------	--	--

TEST AND INSPECTION TO BE IN ACCORDANCE WITH:

		SAFETY INSPECTION	
		01. Ground continuity test.	
		02. Ground leads connected securely.	
		03. Dielectric breakdown (HI POT).	
		04. Proper insulation on electrical terminations.	
		05. Interlock switch operates correctly.	
		06. Wire harness routing and dressing.	
		07. Safety covers and guards in place.	
		08. Metal components free of burrs and sharp edges (Cabinet, door).	

		ELECTRICAL/MECHANICAL COMPONENT FUNCTION	
		01. Final production test complete.	
		02. Serial and control number on inspection sheet agrees with work ticket and serial plate.	
		03. Exhaust fan works properly (when installed).	
		04. Work ticket affixed to cabinet and door.	
		05. Unit tested with coin mech used by customer (when required) - or - with coin mech specified by engineering department.	
		06. Correct configuration setting for machine - (language of destination).	
		07. Cabinet appearance - exterior and interior.	
		08. All electrical connections securely in place.	
		09. Correct trim panel installed and inserts installed (language of destination).	
		10. Delivery door operates properly and freely.	
		11. Fluorescent lamp operates.	
		12. Correct software installed.	
		13. Cabinet door fits properly and locks.	

		FACTORY SETTING	
		01. Door latch plates adjusted.	
		02. Spirals properly oriented and in home position.	
		03. Cabinet door properly adjusted and aligned.	
		04. Hinge nuts and bolts are tight.	
		05. Correct tray configuration.	
		06. Correct spirals in trays and correct color identification in place.	
		07. Trays move freely in and out.	


		LUBRICATION	
		01. Lift handle lock bar assembly.	
		02. Door check spring.	
		03. Door check rod waxed.	
		04. Vend door arms.	


--	--	--	--

NATIONAL VENDORS FACTORY INSPECTION RECORD

	ACCEPTED ↓	REJECTED ↓	
			<p>VISUAL</p> <ul style="list-style-type: none"> 01. Merchandiser equipped per customer order. 02. All labels in proper locations and installed straight. 03. Cabinet appearance: exterior and interior. 05. Properly painted and plated parts. 06. Correct trim panels installed and inserts installed (language of destination). 07. Spiral retainers in place. 08. Adjustable product spacers in place. 09. Proper insert instructions plate installed. 10. Alignment of monetary panel and door frame. 11. Fan and fan screen installed (when required). 12. Proper model identification tag installed. 13. Serial number on inspection sheet agree with shipping ticket. 14. Quality label signed and placed on door. 15. Electrical code tag attached to power cord. 16. Lock and key or retainer key (key in coin cup). 17. Bag assembly in machine. 18. Price labels installed.
			<p>NOODLE MODULE</p> <ul style="list-style-type: none"> 01. Correct software version installed. 02. Waste pail switch works properly and disables machine. 03. Heater thermostat set to engineering specs. 04. Water temperature reached 192°. 05. Valve adjusted and timer set. 06. Cup sensor switch operates with sample product. 07. Vend door closes in 5 - 10 seconds. 08. Vend door locks when water dispenses. 09. Serving light on while water dispenses. 10. Exhaust hose clamped away from hot water tank. 11. Cup station centered in opening. 12. LLA disconnected from thermal switch and tag installed.
<p>NOTE: A mark in both columns shows that the item was rejected, repaired, reinspected, and found to be acceptable.</p>			<p style="text-align: center;">Inspector's stamp Initials Date</p>

NATIONAL VENDORS FACTORY INSPECTION RECORD

	NOTE: A mark in this column indicates completion of work.	Pre-Packing
	01. Clean inside of merchandiser - remove all debris, loose screws, etc.	
	02. Green ticket glued to delivery pan and blue ticket inside cabinet.	
	03. Install plastic misc. components bag containing OPERATION AND MAINTENANCE manual, PROGRAMMING GUIDE, dollar and cent price label rolls, product pushers and selection ID labels.	
	04. Tape coin box.	
	05. Tape protective packing on monetary frame and upper right door.	
	06. Post card taped in place.	
	07. Attach door leg to machine.	
	08. Base plate package (when required).	
	03. Tape down utensil bin lid.	
	10. Install shipping bag over machine (when required).	
Date: _____ Work performed by: _____		

	NOTE: A mark in this column indicates completion of work.	Boxing
	01. Remove factory inspection record.	
	02. Place protective packing on top of cabinet.	
	03. Install tube over cabinet.	
	04. Install top pad on cabinet.	
	05. Install top carton on cabinet.	
	06. Apply stencil and shipping ticket to packing tube.	
	07. Scratch key number off ticket.	
	08. Check invoice number on work sticker against pink copy.	
	09. Staple top and bottom cartons.	
	10. Affix trucking information label (when required).	
Date: _____ Work performed by: _____		